

MEETING WITH THE CONTRACTORS AT SBC 3/11/2024

The old kitchen closet will be a new bathroom and will have the following:

- Toilet Stool
- Sink
- Water Heater

The old kitchen will have the following:

- Double sink
- Storage space
- Washer & Dryer
- Refrigerator without an icemaker.

The new kitchen will be like it was including the following updates:

- Grease trap under the sink
- Bigger floor drain plus an additional floor drain by the sink
- Hand sink (Code regulation for having food prep), has to be 15 – 20 feet to food prep area

The men's restroom will have the following:

- Double sink
- One urinal
- One standard stall
- One ADA stall

The women's restroom will have the following:

- Double sink
- Two standard stalls
- One ADA stall

The doorway from the women's restroom to the lounge area may have to be closed off, made smaller or the wall for the women's ADA stall may have to be extended into the lounge by a few feet. We have to see what the code inspector will allow.

We are trying to keep the doorway available to have access to the lounge from the restroom.

If the doorway must be closed the only entrance into the women's lounge will be through the men's classroom.

AV Aspect:

- Where all will the feed be going to
- Where the cameras will be
- Best routing for microphone cables from choir stand and pool pit area to the AV desk
- The contractors will be getting the projectors
- Put the speakers and subs next to each other
- The choir mics will be on stands
- Network switches will be ran from the AV desk to each monitor (TV)
- All the projectors will be eight foot wide

Sanctuary Lighting will still have the candlestick lighting fixtures plus the following:

- Cam lights down both side aisles and along back over the AV area
- Track lights up front pointed at keyboard and piano area

The baptism pool to arrive at the church on 3/12/2024.

An auto unlock button with a monitor for the front door will be installed in the admin office.

Anywhere there is a furnace will have a double layer of drywall all over that area.

The stain glass windows will be ready in three the four months. The contractors found a company that can make the stain glass in between the double pain glass.

The insurance adjuster had thought that the stain glass on the library was plexiglass. The contractors made the adjuster aware that it's real glass. The contractors stated that they will have to see what the adjuster has to say about getting the glass replaced.

Most of the plumbing should be completed by 3/23/2024.

The timeline for the construction to be completed will be approximately late fall/early winter. The time of getting some of the material may take up to two or three months to arrive. **New timeline is August or September as of 3/24/2024.**

In order to be up to code, there will be fire alarm pull stations an certain number of feet from each exit.